

SR 262 (MISSION BLVD) CROSS CONNECTOR PROJECT PRELIMINARY CPM SCHEDULE (PA/ED)

ID	Task Name	Duration	Start	Finish	2022												2023												2024																							
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec								
233	Air Quality and Greenhouse Gas Analysis	80 days	Fri 5/27/22	Thu 9/15/22																																																
234	Prepare Draft AQ Report	30 days	Fri 5/27/22	Thu 7/7/22																																																
235	Submit Draft AQ Report	0 days	Thu 7/7/22	Thu 7/7/22																																																
236	Caltrans Review Draft AQ Report	20 days	Fri 7/8/22	Thu 8/4/22																																																
237	Prepare Final AQ Report	10 days	Fri 8/5/22	Thu 8/18/22																																																
238	Submit Final AQ Report	0 days	Thu 8/18/22	Thu 8/18/22																																																
239	Caltrans Approve AQ Report	20 days	Fri 8/19/22	Thu 9/15/22																																																
240	Community Impact Assessment (CIA)	105 days	Fri 6/17/22	Thu 11/10/22																																																
241	Prepare Draft CIA	40 days	Fri 6/17/22	Thu 8/11/22																																																
242	Submit Draft CIA	0 days	Thu 8/11/22	Thu 8/11/22																																																
243	Caltrans Review Draft CIA	20 days	Fri 8/12/22	Thu 9/8/22																																																
244	Prepare Final Draft CIA	15 days	Fri 9/9/22	Thu 9/29/22																																																
245	Submit Final Draft CIA	0 days	Thu 9/29/22	Thu 9/29/22																																																
246	Caltrans Approve CIA	30 days	Fri 9/30/22	Thu 11/10/22																																																
247	Visual Impact Assessment (VIA)	130 days	Tue 4/19/22	Mon 10/17/22																																																
248	Prepare Draft VIA	60 days	Tue 4/19/22	Mon 7/11/22																																																
249	Submit Draft VIA	0 days	Mon 7/11/22	Mon 7/11/22																																																
250	Caltrans Review Draft VIA	20 days	Tue 7/12/22	Mon 8/8/22																																																
251	Prepare Final Draft VIA	20 days	Tue 8/9/22	Mon 9/5/22																																																
252	Submit Final Draft VIA	0 days	Mon 9/5/22	Mon 9/5/22																																																
253	Caltrans Approve VIA	30 days	Tue 9/6/22	Mon 10/17/22																																																
254	Location Hydraulic Study (LHS) and Water Quality Assessment Report (WQAR)	80 days	Tue 4/19/22	Mon 8/8/22																																																
255	Prepare Draft LHS and WQAR	30 days	Tue 4/19/22	Mon 5/30/22																																																
256	Submit Draft LHS and WQAR	0 days	Mon 5/30/22	Mon 5/30/22																																																
257	Caltrans Review Draft LHS and WQAR	20 days	Tue 5/31/22	Mon 6/27/22																																																
258	Prepare Final LHS and WQAR	15 days	Tue 6/28/22	Mon 7/18/22																																																
259	Submit Final LHS and WQAR	0 days	Mon 7/18/22	Mon 7/18/22																																																
260	Caltrans Approve Final LHS and WQAR	15 days	Tue 7/19/22	Mon 8/8/22																																																
261	Geological Impact Assessment	80 days	Tue 4/19/22	Mon 8/8/22																																																
262	Prepare Draft Geological Impact Assessment	30 days	Tue 4/19/22	Mon 5/30/22																																																
263	Submit Draft Geological Impact Assessment	0 days	Mon 5/30/22	Mon 5/30/22																																																
264	Caltrans Review Draft Geological Impact Assessment	20 days	Tue 5/31/22	Mon 6/27/22																																																
265	Prepare Final Geological Impact Assessment	15 days	Tue 6/28/22	Mon 7/18/22																																																
266	Submit Final Geological Impact Assessment	0 days	Mon 7/18/22	Mon 7/18/22																																																

